



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

20th August 2024

Our Reference: 23819:NB1949

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
236 PAYNES ROAD – STAGE 2 (ROCKBANK)**

Please find attached our Report No's 23819/R001 to 23819/R012 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in October 2023 and was completed in November 2023.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).


We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Nick Brock

FIGURE 1 (1 of 2)



Approximate field density test location



WARNING
BEWARE OF UNDERGROUND/OVERHEAD SERVICES
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY
AND THEIR EXACT POSITION SHOULD BE PROVEN ON
SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING
SERVICES ARE SHOWN. SPECIAL CONSIDERATION
SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES
UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.

WARNING
BEWARE OF UNDERGROUND/OVERHEAD SERVICES
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY
AND THEIR EXACT POSITION SHOULD BE PROVEN ON
SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING
SERVICES ARE SHOWN. SPECIAL CONSIDERATION
SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES
UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.

©2021 Colliers International Engineering & Design (VIC) Pty Ltd

A	ISSUED FOR TENDER	T. BARBOUR	24.05.20
REV	AMENDMENTS	APPD	DATE


Colliers

236 PAYNES ROAD STAGE 2
THE THORNHILL GARDENS
CITY OF MELTON


CITY OF MELTON DETAIL PLAN - 1

Horizontal 0 5 10 15 20 25
 POS/M: PSK0281L
 STATUS: PRELIMINARY 121912RD04 SHEET No. 4 OF 34
 Scale 1:500, A1 REV A

FIGURE 1 (2 of 2)



Approximate field density test location



IN	T. BARBOUR	236 PAYNES ROAD STAGE 2
DESIGNED BY	S. FAULKENER	THE THORNHILL GARDENS
ONBEHANDEL	23/08/2023	CITY OF MELTON
BY	T. BARBOUR	DETAIL PLAN - 2
APPROVED BY	T. BARBOUR	
REMARKS	144 CT	
PSO No.	PS0280120	
STATUS	PRELIMINARY	Sheet No. 1 OF 34
	121912RD05	

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
 Report No 23819/R001
 Date Issued 17/10/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	NEW GARDENS NORTH - STAGE 2	Date tested	12/10/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:46
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1					
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m³	1.94	1.94	1.95	1.95	1.92	1.92
Field moisture content %	24.9	25.4	24.7	25.4	24.2	25.7

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m³	2.05	2.00	2.01	2.00	2.00	2.00
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	24.5	26.0	23.5	26.0	25.0	25.5

Moisture Variation From Optimum Moisture Content	0.5% wet	0.5% dry	1.0% wet	0.5% dry	0.5% dry	0.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD}) %	95.0	96.5	97.0	97.0	96.0	96.0
------------------------------------	------	------	------	------	------	------


Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing



Approved Signatory : Justin Fry

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
 Report No 23819/R002
 Date Issued 17/10/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	NEW GARDENS NORTH - STAGE 2	Date tested	13/10/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:27
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m³	2.06	2.07	2.05	-	-	-
Field moisture content %	23.7	22.0	23.1	-	-	-

Test procedure AS 1289.5.7.1

Test No	7	8	9	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m³	2.10	2.11	2.09	-	-	-
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	24.0	24.5	23.5	-	-	-

Moisture Variation From Optimum Moisture Content	0.0%	2.0%	0.5%	-	-	-
	dry	dry	dry			

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.5	98.5	98.0	-	-	-
----------------------------------	---	------	------	------	---	---	---


Material description

No 7 - 9 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing



Approved Signatory : Justin Fry

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
 Report No 23819/R003
 Date Issued 23/10/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	NEW GARDENS NORTH - STAGE 2	Date tested	16/10/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 15:10
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	10	11	12	13	14	15
Location	REFER TO FIGURE 1					
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	2.03	2.00	2.01	1.99	2.02	1.98
Field moisture content %	18.1	20.5	19.7	20.7	17.1	18.0

Test procedure AS 1289.5.7.1

Test No	10	11	12	13	14	15
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m ³	2.04	2.05	2.06	2.02	2.03	2.01
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	18.0	21.0	19.5	21.0	17.0	20.5

Moisture Variation From Optimum Moisture Content	0.0%	0.5%	0.5%	0.0%	0.0%	2.5%
	dry	wet	wet	dry	dry	dry

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.5	97.0	97.0	98.5	99.0	99.0
----------------------------------	---	------	------	------	------	------	------


Material description

No 10 - 15 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing



Approved Signatory : Justin Fry

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
 Report No 23819/R004
 Date Issued 23/10/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	NEW GARDENS NORTH - STAGE 2	Date tested	17/10/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:52
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	16	17	18	19	20	21
Location	REFER TO FIGURE 1					
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	2.01	2.01	1.96	1.92	2.01	2.03
Field moisture content %	22.4	21.1	21.6	21.1	24.3	20.4

Test procedure AS 1289.5.7.1

Test No	16	17	18	19	20	21
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m ³	2.04	2.04	2.01	1.94	2.03	2.08
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	22.5	21.0	22.0	21.5	23.5	20.5

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	0.0%	0.5% dry	0.5% wet	0.0%
--	------	------	------	----------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD}) %	98.5	99.0	97.5	99.5	99.0	97.5
------------------------------------	------	------	------	------	------	------


Material description

No 16 - 21 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing



Approved Signatory : Justin Fry

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
 Report No 23819/R005
 Date Issued 25/10/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	NEW GARDENS NORTH - STAGE 2	Date tested	20/10/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:14
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	22	23	24	25	26	27
Location	REFER TO FIGURE 1					
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m³	1.85	1.84	1.87	1.88	1.84	1.84
Field moisture content %	22.5	22.3	22.0	22.4	23.4	24.4

Test procedure AS 1289.5.7.1

Test No	22	23	24	25	26	27
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m³	1.90	1.90	1.92	1.90	1.88	1.89
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	22.5	21.5	22.5	23.0	24.0	24.5

Moisture Variation From Optimum Moisture Content	0.0%	0.5% wet	0.5% dry	0.5% dry	0.5% dry	0.0%
--	------	----------	----------	----------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD}) %	97.5	97.0	97.5	99.0	98.0	97.0
------------------------------------	------	------	------	------	------	------


Material description

No 22 - 27 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing



Approved Signatory : Justin Fry

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
 Report No 23819/R006
 Date Issued 13/11/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	NEW GARDENS NORTH - STAGE 2	Date tested	08/11/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:34
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	28	29	30	31	32	33
Location	REFER TO FIGURE 1					
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m³	1.90	1.88	1.95	1.88	1.93	1.92
Field moisture content %	23.9	25.1	25.5	27.9	27.9	28.0

Test procedure AS 1289.5.7.1

Test No	28	29	30	31	32	33
Compactive effort						
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m³	1.91	1.92	1.96	1.93	1.99	1.99
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	26.5	27.5	28.0	30.0	30.5	30.5

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.5% dry	2.0% dry	2.5% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD}) %	99.0	98.0	99.0	98.0	96.5	96.5
------------------------------	------	------	------	------	------	------

Material description

No 28 - 33 Clay Fill

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
 Report No 23819/R007
 Date Issued 14/11/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	NEW GARDENS NORTH - STAGE 2	Date tested	09/11/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:35
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	34	35	36	37	38	39
Location	REFER TO FIGURE 1					
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m³	1.87	1.87	1.85	1.84	1.86	1.87
Field moisture content %	25.4	27.4	27.7	29.0	27.6	28.3

Test procedure AS 1289.5.7.1

Test No	34	35	36	37	38	39
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m³	1.90	1.87	1.88	1.86	1.89	1.92
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	25.0	27.5	30.0	32.0	30.0	30.5

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	2.0%	2.5%	2.0%	2.0%
	dry	dry	dry	dry	dry	dry

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD}) %	98.5	100.0	98.5	99.0	98.5	97.0
------------------------------------	------	-------	------	------	------	------


Material description

No 34 - 39 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing



Approved Signatory : Justin Fry

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
 Report No 23819/R008
 Date Issued 16/11/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	NEW GARDENS NORTH - STAGE 2	Date tested	13/11/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:21
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	40	41	42	43	44	45
Location	REFER TO FIGURE 1					
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m³	1.78	1.77	1.77	1.78	1.78	1.78
Field moisture content %	21.1	19.3	20.6	21.0	21.0	20.4

Test procedure AS 1289.5.7.1

Test No	40	41	42	43	44	45
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m³	1.85	1.86	1.84	1.84	1.86	1.83
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	24.0	21.5	23.0	23.5	22.0	23.0

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.5% dry	2.5% dry	1.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD}) %	96.0	95.0	96.5	97.0	95.5	97.5
------------------------------------	------	------	------	------	------	------


Material description

No 40 - 45 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing



Approved Signatory : Justin Fry

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
 Report No 23819/R009
 Date Issued 16/11/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	NEW GARDENS NORTH - STAGE 2	Date tested	14/11/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:40
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	46	47	48	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m³	1.90	1.85	1.90	-	-	-
Field moisture content %	18.1	22.3	17.2	-	-	-

Test procedure AS 1289.5.7.1

Test No	46	47	48	-	-	-
Compactive effort				Standard		
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m³	1.99	1.91	1.99	-	-	-
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	20.5	24.5	19.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.0% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD}) %	95.5	96.5	95.5	-	-	-
------------------------------------	------	------	------	---	---	---


Material description

No 46 - 48 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing



Approved Signatory : Justin Fry

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
Report No 23819/R010
Date Issued 27/11/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	NEW GARDENS NORTH - STAGE 2	Date tested	16/11/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:32
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	49	50	51	52	53	54
Location	REFER TO FIGURE 1					
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m³	2.01	2.02	2.02	2.02	2.00	2.02
Field moisture content %	18.0	19.5	19.6	18.5	18.5	20.6

Test procedure AS 1289.5.7.1

Test No	49	50	51	52	53	54
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m³	2.02	2.03	2.06	2.06	2.01	2.06
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	20.0	22.0	22.0	20.5	19.5	23.0

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.5% dry	2.0% dry	1.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD}) %	99.5	99.0	98.5	98.0	100.0	98.5
------------------------------------	------	------	------	------	-------	------


Material description

No 49 - 54 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing



Approved Signatory : Justin Fry

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
Report No 23819/R011
Date Issued 28/11/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	NEW GARDENS NORTH - STAGE 2	Date tested	17/11/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:25
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	55	56	57	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m³	1.92	1.92	1.88	-	-	-
Field moisture content %	16.8	16.4	17.1	-	-	-

Test procedure AS 1289.5.7.1

Test No	55	56	57	-	-	-
Compactive effort				Standard		
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m³	1.98	1.96	1.92	-	-	-
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	18.0	19.0	19.0	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	2.5% dry	2.0% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD}) %	97.5	98.0	98.0	-	-	-
------------------------------------	------	------	------	---	---	---


Material description

No 55 - 57 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing



Approved Signatory : Justin Fry

COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 23819
 Report No 23819/R012
 Date Issued 27/11/23

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	NEW GARDENS NORTH - STAGE 2	Date tested	21/11/23
Location	THORNHILL PARK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:21
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	58	59	60	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m³	1.92	1.92	1.90	-	-	-
Field moisture content %	18.4	20.3	19.0	-	-	-

Test procedure AS 1289.5.7.1

Test No	58	59	60	-	-	-
Compactive effort				Standard		
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m³	1.95	1.99	1.96	-	-	-
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	21.0	22.0	21.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	1.5% dry	2.0% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD}) %	98.0	96.5	97.0	-	-	-
------------------------------------	------	------	------	---	---	---


Material description

No 58 - 60 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing



Approved Signatory : Justin Fry